

**COLLEGE OF MEDICINE**  
**ENUGU STATE UNIVERSITY OF SCIENCE AND TECHNOLOGY (ESUT)**  
ESUT COLLEGE OF MEDICINE, PARKLANE, GRA, ENUGU.

Email: uchenna.ekwochi@esut.edu.ng



PROF. UCHENNA EKWOCHI (MBBS, FMpaed)  
(Professor of Paediatrics)  
**PROVOST**

Our Ref: ESUCOM/PRV/027

DATE: 26<sup>th</sup> February, 2025

Your Excellency  
Barr. Dr. Peter Ndubuisi Mbah  
Executive Governor of Enugu State  
Government House  
Independence Layout  
Enugu

Through,  
Dr. Yomi Jaye  
SPA to the Governor on Health

Your Excellency Sir,

**INTERIM REPORT OF THE REMODELING OF MULTI-PURPOSE  
LABORATORY AT ESUT COLLEGE OF MEDICINE**

**1. Preamble:**

May I once again humbly express my profound gratitude to Your Excellency for the approval and release of a sum of Twenty-Seven Million Naira only for the remodeling of the Multi-Purpose Laboratory of ESUCOM. This Laboratory was part of the recommendation of the Medical and Dental Council of Nigeria (MDCN) during their last re-accreditation visit to the College. It is also a requirement for revalidation of the increase in the training quota for Medicine and Surgery programme from 120-240.

**2. Amount released:** = ₦27,000,000.00

**3. Work Commenced:** = 10/12/2024

4. Tabular Display of the Remodeling Works, Contractors and Financial Implications.

S/NO	DESCRIPTION of the remodeling works	CONTRACTOR	AMOUNT ₦
1.	Laboratory work- Benches construction	Phantom Global	4,739,000.00
2.	Gas-Piping of the Multi-purpose Laboratory	Phantom Global	4,482,000.00
3.	Plumbing of the Multi-purpose Laboratory	Phantom Global	5,305,500.00
4.	Electrical wiring of the Multi-purpose Laboratory	One Word Engineering	745,500.00
5.	Floor tiling of Multi-purpose Laboratory	Voice Tiling	1,239,500.00
6.	Repair of Roofing and ceiling of Multi-purpose Laboratory	Keng Roofing Coy	1,266,850.00
7.	Painting of the Multi-purpose Laboratory	Direct Labour HOD Works & Estates	236,000.00
8.	Iron stools (161)for the Multi-purpose Laboratory	John Base	2,592,000.00
9.	Burglary Proof installation for Multi-purpose Laboratory	Tony Metal	1,236,400.00
	<b>Total</b>		<b>₦21,842,750.00</b>

5. **Financial report:** A total of Twenty-One Million, Eight Hundred and Forty-Two Thousand, Seven Hundred and Fifty Naira (₦21,842,750.00) spent so far.
6. **Status:** The remodeling is about 90% completed.
7. **Expected date of completion:** 1 month (26/03/2025).

Kindly accept this as an interim report of the status of the remodeling project. The final report will be submitted at completion.

Accept the assurance of our best regards.

  
**PROF. UCHENNA EKWOCHI**  
Provost, ESUT College of Medicine